

BOND UPDATE #163

7.8.22

Exciting things happening. I went down to the high school today and just sat in my car and watched the amazing crew hard at work. Proud to be a Golden Eagle. Here's what is going on with our bond projects, Enjoy!

Kristi

1. The Bond Oversight Committee will have a booth at Old Settler's Days in the Pioneer Pavilion from July 29-30. The display will feature many construction photos and information about the construction of the new Ferndale High School campus.
2. Work on the FHS campus has continued to progress during the past week. Some of the highlights are outlined below:

Grandstands

- Roofing is nearing completion and the final siding should go up soon. We are getting very close to completing as much of the Grandstands as can be done in this phase of construction.

Athletic Wing

- The locker and athletic rooms are now moving on to the final finished products. Lockers have arrived and the final installation should start next week.
- Work on the flooring system in the PE lab should start next week. Once that is in place, the P.E. area will nearly be complete.
- Crews have been sanding the gym floor this week in preparation for striping to occur next week. It is almost a finished product.
- Work on the final masonry block around the Athletic Wing is ongoing and making good progress. It won't be long until the blocks are complete and it receives the final cleaning and sealing.
- Toilet and sink installation is ongoing and should be complete over the next couple of weeks.
- Floor tile is going down in the locker room showers and bathrooms.

Academic Wing & Commons

- Ceiling grid installation is nearly complete on the second floor. Grid installation will likely begin on the third floor later next week.
- The final cabinet installation is currently happening on the first floor. Crews should be headed upstairs soon to continue installing cabinets on the second floor.

- Siding work has made good progress and is just about complete. Once the area around the main entrance is complete, siding should wrap up.
- Installation of the storefront systems (the large windows that close in the stairwells and eventually the commons area) is nearing completion and should mostly be wrapped up next week.
- Bathroom tile installation on the second floor is ongoing and expected to be finished later in July.
- Interior door installation on the first floor is ongoing and making good progress.

CTE Village

- We have picked up a little speed, and final preparations are being made to pour the floor slab in the Agricultural Science building on July 13.
- We anticipate being ready to pour the floor slabs in the Greenhouse and Aquaculture buildings on July 19.

Site Work

- Work on the underground stormwater storage system has begun on the south side of the Academic Wing. Installation is expected to take about a month.
3. At the end of this week's update, you will find several photos of the Ferndale High School site with captions. You can also find more photos on the district website at the following link: [Bond 2019 - Ferndale School District \(ferndalesd.org\)](http://ferndalesd.org)

If you have questions or comments about any of the content of this update, please feel free to reach out to me or one of my colleagues.

Kristi



Roofing almost complete at the Grandstands



Masonry blocks being installed at the north side of the locker room area



Ductwork and ventilation equipment in the mechanical room over the locker rooms



Cabinet installation on the Academic Wing's second floor



Old Gymnasium flooring being salvaged for reuse



Excavating for the underground stormwater storage system on the Academic Wing's south side